



Project Construction Update

Friday April 19, 2024

The following is anticipated construction work as part of the City of Medicine Lake's 2024 Street and Utility Project. Please note: These tasks may change or be delayed due to several factors (e.g., weather condition, environmental protection requirements, private utility work, etc.).

The following are construction activities planned for the weeks starting April 22, 2024:

1. Fusing of the watermain pipe will continue at Jevne Park. For safety reasons, a temporary one-way system is being implemented around the park. This should be removed when they are not fusing pipe and returned to regular travel.
2. Installation of watermain pipe via directional drilling continues.
 - a. Segment 2 on Kaiser Ave will be installed on Friday, April 19. This segment includes the intersection of Peninsula Rd and Kaiser Ave.
 - b. Segment 3, which goes from the end of Colonial Cir to South Shore Dr to connect to the existing City of Plymouth watermain is tentatively scheduled for April 25 or possibly April 29.
 - c. The water main connection at S. Shore Dr will require a short-term lane closure reducing the road to one lane of traffic. Traffic control will be set up and flag persons will be used to direct traffic thru the work zone. Please use caution as you travel through this area and obey all construction signs and flag persons.
 - d. Segment 4 will complete the watermain on Colonial Cir. This is scheduled for the week of April 29
3. Directional drilling of watermain pipe will begin on Peninsula Rd starting approximately April 30 once construction crews finish up Kaiser Ave/Colonial Cir. Crews will start at the intersection of Kaiser Ave and work towards Jevne Park.
4. Remember for each segment of watermain, they need to drag the fused pipe down from Jevne Park to the construction area so please take caution when this is happening.
5. Construction crews will begin installing hydrants on Colonial Cir and Kaiser Ave next week, and water services and curb stops will follow quickly... If you live on those streets, it is important to have your final curb stop location set **no later than April 23**. Please contact Connor if you still have concerns about your final location.
6. Sewer inspection and televising is completed on all services off the street-side manholes. For the next three weeks, the sewer inspection crews will be moving into the rear yard manholes. Just a reminder that the crews will need to travel along many side yards to get access to the manhole in the rear yards. We thank you ahead of time for your cooperation. The name of the contractor is *Musson Bros.* so if you have any concerns, just ask them to identify themselves. They will avoid going into the backyards as much as possible when it is raining to minimize any damage to yards.
7. They will be removing all remaining pavement on May 1. The pavement will be ground in-place and used as a temporary driving surface. This includes all of Peninsula Rd and 15th Ave. This temporary surface will remain for the duration of the project until they pave the road later this year.

For more information on the 2024 Street and Utility Project please visit the project website:

<https://streetandutilityproject.com>

The following activities were completed during the week of April 15, 2024:

1. Sewer cleaning and televising of the street side sewer laterals was completed and they have moved into the rear yard laterals.
2. The first section of watermain pipe was installed on Kaiser Ave from the corner of Colonial Cir and Kaiser Ave to the Kaiser Ave curve.
3. All pavement was ground in-place on Kaiser Ave. and Colonial Cir, including the intersection of Kaiser Ave and Peninsula Rd.
4. The pipe fusing operations for the watermain continues at Jevne Park.
5. Water services/curb stop stakes continue to be placed and adjusted per property owner request.
6. Erosion control bio logs were installed along construction limits on all streets.

15th Ave update

1. The pavement on 15th Ave will be milled up at the same time as they are doing Peninsula Rd, between Kaiser Ave and S. Shore Dr – scheduled for May 1.
2. Actual watermain installation on 15th Ave is the last segment that will be installed. This will be completed after construction crews get all of Peninsula Rd segments completed.